

CONSTRUCTION

PROGRESS SUMMARY: 11 DECEMBER 2020

Within the last month, the following activities have taken place:

- ▶ Continued demolition works to Furness Lodge basement, with the new S/O formed
- ▶ Existing RC slab removed in preparation for new drainage works
- ▶ Completed demolition to Furness Lodge w/c block
- ▶ Completed demolition to external areas including Dean's garden wall, hedging and railings to Janus carpark entrance
- ▶ Commenced excavation works to form lead trench for sheet piling
- ▶ Commenced sheet piling adjacent Furness Lodge
- ▶ Commenced mechanical and electrical service isolation to South Court building
- ▶ Commenced soft strip out to South Court building
- ▶ Installed armadillo security system

Planned activities over next period:

- ▶ Complete soft strip to South Court
- ▶ Commence demolition of RC frame to South Court
- ▶ Install temporary works to Coach House
- ▶ Continue lead trench excavation for sheet piling
- ▶ Continue sheet piling
- ▶ Commence RC capping beam to sheet piles

Design Development

- ▶ Design coordination progressing through internal and subcontractor workshops
- ▶ Design Team package releases progressing
- ▶ Sheet Piling design complete with SPUK
- ▶ MEC Pile design to be completed in next period
- ▶ Constructional Timber Glulam design to be completed in next period
- ▶ Orona Passenger and Platform Lift designs are progressing.
- ▶ Basement waterproofing coordination ongoing with McLennans
- ▶ Car Lift coordination ongoing with Lodige